

Solaris 7 Roadshow PAT results for 2024-2025 Next Due May 2025

<u>No.</u>	<u>Location</u>		<u>Test Date</u>	<u>Appliance ID</u>		<u>Visual Checks</u>		<u>Insulation Class</u>		<u>Earth Bond</u>		<u>Test Load</u>		<u>Leakage</u>		<u>Fuse Check</u>			
1	SITE	S7R	DATE	06/05/2024	APP	SAS030	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	0.67kVA	LEAK	0.1mA	FUSE	PASS
2	SITE	S7R	DATE	06/05/2024	APP	SAS002	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS
3	SITE	S7R	DATE	06/05/2024	APP	SAS003	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS
4	SITE	S7R	DATE	06/05/2024	APP	SAS004	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
5	SITE	S7R	DATE	06/05/2024	APP	SAS005	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.2mA	FUSE	PASS
6	SITE	S7R	DATE	06/05/2024	APP	SAS006	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS
7	SITE	S7R	DATE	06/05/2024	APP	SAS007	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.2mA	FUSE	PASS
8	SITE	S7R	DATE	06/05/2024	APP	SAS008	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.2mA	FUSE	PASS
9	SITE	S7R	DATE	06/05/2024	APP	SAS009	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.79kVA	LEAK	0.0mA	FUSE	PASS
10	SITE	S7R	DATE	06/05/2024	APP	SAS010	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.80kVA	LEAK	0.0mA	FUSE	PASS
11	SITE	S7R	DATE	06/05/2024	APP	SAS011	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	1.02kVA	LEAK	0.1mA	FUSE	PASS
12	SITE	S7R	DATE	06/05/2024	APP	SAS012	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	1.03kVA	LEAK	0.1mA	FUSE	PASS
13	SITE	S7R	DATE	06/05/2024	APP	SAS013	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	1.07kVA	LEAK	0.0mA	FUSE	PASS
14	SITE	S7R	DATE	06/05/2024	APP	SAS014	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	1.17kVA	LEAK	0.0mA	FUSE	PASS
15	SITE	S7R	DATE	06/05/2024	APP	SAS015	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	1.41kVA	LEAK	0.2mA	FUSE	PASS
16	SITE	S7R	DATE	06/05/2024	APP	SAS016	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	1.01kVA	LEAK	0.2mA	FUSE	PASS
17	SITE	S7R	DATE	06/05/2024	APP	SAS017	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	1.04kVA	LEAK	0.2mA	FUSE	PASS
18	SITE	S7R	DATE	06/05/2024	APP	SAS018	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	1.09kVA	LEAK	0.1mA	FUSE	PASS
19	SITE	S7R	DATE	06/05/2024	APP	SAS019	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	1.07kVA	LEAK	0.1mA	FUSE	PASS
20	SITE	S7R	DATE	06/05/2024	APP	SAS020	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS
21	SITE	S7R	DATE	06/05/2024	APP	SAS021	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.2mA	FUSE	PASS
22	SITE	S7R	DATE	06/05/2024	APP	SAS022	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
23	SITE	S7R	DATE	06/05/2024	APP	SAS023	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
24	SITE	S7R	DATE	06/05/2024	APP	SAS024	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS
25	SITE	S7R	DATE	06/05/2024	APP	SAS025	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	0.01kVA	LEAK	0.2mA	FUSE	PASS
26	SITE	S7R	DATE	06/05/2024	APP	SAS026	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.10kVA	LEAK	0.2mA	FUSE	PASS
27	SITE	S7R	DATE	06/05/2024	APP	SAS027	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.09kVA	LEAK	0.0mA	FUSE	PASS
28	SITE	S7R	DATE	06/05/2024	APP	SAS028	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.01kVA	LEAK	0.0mA	FUSE	PASS
29	SITE	S7R	DATE	06/05/2024	APP	SAS029	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.66kVA	LEAK	0.2mA	FUSE	PASS
30	SITE	S7R	DATE	06/05/2024	APP	SAS030	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	0.67kVA	LEAK	0.1mA	FUSE	PASS
31	SITE	S7R	DATE	06/05/2024	APP	SAS031	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.66kVA	LEAK	0.1mA	FUSE	PASS
32	SITE	S7R	DATE	06/05/2024	APP	SAS032	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.65kVA	LEAK	0.2mA	FUSE	PASS
33	SITE	S7R	DATE	06/05/2024	APP	SAS033	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.21kVA	LEAK	0.0mA	FUSE	PASS
34	SITE	S7R	DATE	06/05/2024	APP	SAS034	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.22kVA	LEAK	0.2mA	FUSE	PASS
35	SITE	S7R	DATE	06/05/2024	APP	SAS035	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.22kVA	LEAK	0.1mA	FUSE	PASS
36	SITE	S7R	DATE	06/05/2024	APP	SAS036	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	0.23kVA	LEAK	0.2mA	FUSE	PASS
37	SITE	S7R	DATE	06/05/2024	APP	SAS037	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	1.17kVA	LEAK	0.0mA	FUSE	PASS
38	SITE	S7R	DATE	06/05/2024	APP	SAS038	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	1.41kVA	LEAK	0.0mA	FUSE	PASS
39	SITE	S7R	DATE	06/05/2024	APP	SAS039	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	1.05kVA	LEAK	0.2mA	FUSE	PASS
40	SITE	S7R	DATE	06/05/2024	APP	SAS040	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.83kVA	LEAK	0.0mA	FUSE	PASS
41	SITE	S7R	DATE	06/05/2024	APP	SAS041	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.81kVA	LEAK	0.1mA	FUSE	PASS
42	SITE	S7R	DATE	06/05/2024	APP	SAS042	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.06kVA	LEAK	0.1mA	FUSE	PASS
43	SITE	S7R	DATE	06/05/2024	APP	SAS043	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.03kVA	LEAK	0.1mA	FUSE	PASS
44	SITE	S7R	DATE	06/05/2024	APP	SAS044	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	1.02kVA	LEAK	0.0mA	FUSE	PASS
45	SITE	S7R	DATE	06/05/2024	APP	SAS045	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.2mA	FUSE	PASS
46	SITE	S7R	DATE	06/05/2024	APP	SAS046	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.2mA	FUSE	PASS
47	SITE	S7R	DATE	06/05/2024	APP	SAS047	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
48	SITE	S7R	DATE	06/05/2024	APP	SAS048	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.2mA	FUSE	PASS
49	SITE	S7R	DATE	06/05/2024	APP	SAS049	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS
50	SITE	S7R	DATE	06/05/2024	APP	SAS050	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS

Solaris 7 Roadshow PAT results for 2024-2025 Next Due May 2025

<u>No.</u>	<u>Location</u>		<u>Test Date</u>	<u>Appliance ID</u>		<u>Visual Checks</u>			<u>Insulation Class</u>		<u>Earth Bond</u>		<u>Test Load</u>		<u>Leakage</u>		<u>Fuse Check</u>		
251	SITE	S7R	DATE	16/05/2024	APP	SAS251	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
252	SITE	S7R	DATE	16/05/2024	APP	SAS252	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	1.02kVA	LEAK	0.2mA	FUSE	PASS
253	SITE	S7R	DATE	16/05/2024	APP	SAS253	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	1.00kVA	LEAK	0.2mA	FUSE	PASS
254	SITE	S7R	DATE	16/05/2024	APP	SAS254	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	1.01kVA	LEAK	0.0mA	FUSE	PASS
255	SITE	S7R	DATE	16/05/2024	APP	SAS255	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	1.03kVA	LEAK	0.2mA	FUSE	PASS
256	SITE	S7R	DATE	16/05/2024	APP	SAS256	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
257	SITE	S7R	DATE	16/05/2024	APP	SAS257	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.1mA	FUSE	PASS
258	SITE	S7R	DATE	16/05/2024	APP	SAS258	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.07R	LOAD	0.01kVA	LEAK	0.2mA	FUSE	PASS
259	SITE	S7R	DATE	16/05/2024	APP	SAS259	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.10kVA	LEAK	0.2mA	FUSE	PASS
260	SITE	S7R	DATE	16/05/2024	APP	SAS260	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
261	SITE	S7R	DATE	16/05/2024	APP	SAS261	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
262	SITE	S7R	DATE	16/05/2024	APP	SAS262	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.01kVA	LEAK	0.1mA	FUSE	PASS
263	SITE	S7R	DATE	16/05/2024	APP	SAS263	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.02kVA	LEAK	0.2mA	FUSE	PASS
264	SITE	S7R	DATE	16/05/2024	APP	SAS264	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
265	SITE	S7R	DATE	16/05/2024	APP	SAS265	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
266	SITE	S7R	DATE	16/05/2024	APP	SAS266	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.19kVA	LEAK	0.0mA	FUSE	PASS
267	SITE	S7R	DATE	16/05/2024	APP	SAS267	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.19kVA	LEAK	0.0mA	FUSE	PASS
268	SITE	S7R	DATE	16/05/2024	APP	SAS268	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.19kVA	LEAK	0.0mA	FUSE	PASS
269	SITE	S7R	DATE	16/05/2024	APP	SAS269	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
270	SITE	S7R	DATE	16/05/2024	APP	SAS270	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
271	SITE	S7R	DATE	16/05/2024	APP	SAS271	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.09R	LOAD	0.13kVA	LEAK	0.0mA	FUSE	PASS
272	SITE	S7R	DATE	16/05/2024	APP	SAS272	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.10R	LOAD	0.14kVA	LEAK	0.1mA	FUSE	PASS
273	SITE	S7R	DATE	16/05/2024	APP	SAS273	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS
274	SITE	S7R	DATE	16/05/2024	APP	SAS274	AUTO	VISUAL	PASS	INSU I	>300.0MR	EARTH	0.08R	LOAD	0.05kVA	LEAK	0.0mA	FUSE	PASS
275	SITE	S7R	DATE	16/05/2024	APP	SAS275	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.01kVA	LEAK	0.0mA	FUSE	PASS
276	SITE	S7R	DATE	16/05/2024	APP	SAS276	AUTO	VISUAL	PASS	INSU II	>300.0MR	EARTH	N/A	LOAD	0.00kVA	LEAK	0.0mA	FUSE	PASS